BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

	Completion Report of the work of :	Engaging labour and tractor for Emergency work in kempegowda ward No-01 of yelahanka Sub division.
2	Sanctioned Estimate No. And Date	CIER NO:-05, Date 08/08/2022
3	Name of the Contractor	Sri Shadayan. (GANESH ENGINEERING WORKS)
4	Time Stipulated for Completion of work	365 Day's
5	Date of Commencement	07/09/2022
6	Date of Completion:	Dt:-09-02-2023.
7	Measurment Recorded	
	M.B No	4926
	Page No	492536-492539
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	RAMASANJEEVAIAH
	2) Asst. Engineer	NARASIMHAIAH

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
₹ 1955698/-	1955698/-		-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE ENGINEER
SUB DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Yelahanka Sub Division
(BBMP Yhk. Zn)
Yelahanka, Bangalore